COMPLETION REPORT

1	Name of the Work	Community Property and improvements to Park in ward no.13 Shettyhalli Sub Division
2	Sanctioned Estimate No. and date	CE/DZ/TS/48/2022-23 Date: 20.03.2023
3	Head of Account which is chargeable	P3292 Job Code 013-19-000011
4	Instrument Order No. and date	EE/DD/WO/71/2022-23 Dated: 01.07.2022 Estimate Modified EE/DD/WO/607/2022-23 Dated: 21.03.2023
5	Name of Contractor	Sri Manoj Naik B.M
6	Work started	01.03.2023
7	Work Completion	24.03.2023
8	Time Stipulated for Completion of Work	60 days
9	Delay in Execution of Work	-
10	Measurement recorded in	MB No. 5677/16-17 Page No. 567656-663
11	Check Measurement of the Asst	
12	Name of the office/official in charge of the work	AEE, Shettyhalli Sub Division
	a) Asst. Eng/Junior Engineer	S.N. Krishnamurthy, AE
	b) Asst. Executive Engineer	S.N. Krishnamurthy, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs.7.50 Lakhs	Rs.645754.62	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in Immediate

Assistant Engineer
Ward no.13

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057